Town of F	Pelham						Appendix 2	
2019 Capi	ital Projects - Second Quarter Reporting			Expendit	ures			
As at June 30, 2019			Cost Centre	2019 Original Budget	2019 Revised Budget	2019 Total (Actual & Committed)	Actual and Committed as a % of Revised Budget	Status
GENERAL	GOVERNMENT							
IT 01-19 IT 04-19 IT 05-19 <b>Total Gen</b>	Annual Equipment PSAB Backup Generator for IT Server Room (Town Hall) Innovation Technology eral Government	100162 100165 100166	32,000 46,000 50,000 <b>128,000</b>	32,000 46,000 50,000 <b>128,000</b>	22,641 - 5,141 <b>27,782</b>	71% 0% 10% <b>22%</b>	Ongoing. Ongoing. Ongoing.	
PROTECT	ION SERVICES							
FD 01-19 FD 02-19 <b>Total Prot</b>	Replacement of Self-Contained Breathing Apparatus (SCBA) masks Replacement of Radio Equipment	200113 200112	15,000 305,000 <b>320,000</b>	15,000 305,000 <b>320,000</b>	13,725 303,099 <b>316,824</b>	92% 99% <b>99%</b>	Ongoing. Complete.	
TRANSPO	RTATION SERVICES							
TRANSPO	RTATION SERVICES							
FACILITIE	S							
FAC 01-19	Concrete & Asphalt Repairs - Various  Municipal Building - foundation, structural, waterproofing, exterior / interior painting - FCA Critical	300446	10,000	10,000	-	0%	Will be included in 2019 Asphalt Patching Program.	
FAC 03-19	2016 Fire Station #1 - roof repair section 4.1 - FCA Critical	300448	55,000	55,000	-	0%	Tender awarded.	
FAC 04-19 FAC 06-19 FAC 08-19 FAC 09-19	2019 - 2024  Tice Road - well replacement  Fonthill Cemetery Building - replace overhead door  Municipal Building - Partial Roof Replacement	300449 300451 300453 300454	45,000 30,000 6,500 47,000	45,000 30,000 6,500 47,000	20,479 1,435	0% 68% 22% 0%	To be done in August. Completed June 2019. Complete. To be done in August.	
ROADS								
RD 01-19	Culvert Replacement	300460	400,000	400,000	-	0%	Contract awarded work will happen in July & August 2019 Inspections and program are being undertaken. Tenders to go	
RD 02-19	Concrete Repair & Replacement Program	300461	110,000	110,000	-	0%	out late July 2019.	
RD 03-19 RD 04-19	Culver Replacement Program Engineering	300462 300463	60,000 20,000	60,000 20,000	-	0% 0%	Ongoing. Ongoing.	
RD 06-19	Pavement Condition Index Study	300465	12,000	12,000	-	0%	RFP out for Engineering Services.	

Town of F	Pelham						Appendix 2	
2019 Capi	ital Projects - Second Quarter Reporting		Expenditures					
As at June 30, 2019		Cost Centre		Original Budget Revised Budget		2019 Total (Actual & Committed)	Actual and Committed as a % of Revised Budget	Status
RD 07-19	Road Base and Surface Repair Program	300466	170,000	170,000	-	0%	2019 program and Tender being developed.	
RD 08-19	Pelham Street Storm and Road Reconstruction	300467	2,436,055	2,436,055	-	0%	Design approx. 95% complete. Tender closes July 19.	
RD 10-19	Stormwater Facility Maintenance	300469	30,000	30,000	-	0%	RFP for SWM assignment to be completed.	
RD 11-19	Streetlights and Traffic Signal Maintenance	300470	55,000	55,000	23,111	42%	Ongoing. Annual.	
RD 12-19	Road Rehabilitation	300471	400,000	400,000	-	0%	2019 program and Tender to be issued July 14.	
RD 13-19	Main Street Revitalization	300472	52,782	52,782	-	0%	Ongoing. Projects being evaluated for consideration.	
Total Tran	nsportation Services		3,939,337	3,939,337	45,025	1%		
FLEET								
VEH 01-19	2018 Continued Lease Payments (10 year term)	300455	32,340	32,340	23,030	71%	Ongoing.	
VEH 02-19	Seasonal Rental of Summer Fleet	300456	22,750	22,750	-	0%	Ongoing.	
VEH 03-19	Seasonal Rental of Snow Clearing Equipment	300457	25,550	25,550	25,823	101%	Ongoing.	
VEH 04-19	4x4 Patrol and Responses Truck	300458	42,000	42,000	34,500	82%	Complete.	
Total Flee	et		122,640	122,640	83,354	68%		

Town of Pelham						Appendix 2
2019 Capital Projects - Second Quarter Reporting			Expendit	ures		
As at June 30, 2019	Cost Centre	2019 Original Budget	2019 Revised Budget	2019 Total (Actual & Committed)	Actual and Committed as a % of Revised Budget	Status
HEALTH SERVICES						
CEM 01-19   Monument Lifting Device (Health & Safety)	400011	2,500	2,500	-	0% <b>0%</b>	Preparing for quotes.
Total Health Services		2,500	2,500	-	0%	
WASTEWATER						
WST 01-19 Design - Church Street Upgrade	700162	60,000	60,000	-	0%	RFP for Design Assignment has closed
						Design complete. Geotech investigation being completed. Expected to tender in late Spring 2019. Contingent on laterals from
WST 02-19 Haist Street: Welland Rd to Beckett WST 03-19 Sanitary Lateral Replacement	700163 700164	45,000 60,000	45,000 60,000	9,906	0% 17%	WST 03-19. Ongoing.
WST 04-19 Sanitary Sewer Inspection, CCTV and Flushing	700164	57,500	57,500	9,900	0%	RFP closed June 2019.
, , , , , ,						
WST 05-19 Sanitary Sewer Capital	700166	80,000	80,000	-		Ongoing.
Total Wastewater		302,500	302,500	9,906	3%	
WATER						
Haist Street: Welland Rd to Beckett Cres, including WTR 01-19 Welland Rd Haist to Edward	700167	519,750	519,750	13,065		Design complete. Geotech investigation being completed. Expected to tender in July 2019.
	700/00	20.255	22.22	0.05-	4007	
WTR 02-19 Water System Repair Equipment  WTR 03-19 Pelham St N Watermain Replacement	700168	30,000 250,000	30,000 250,000	2,935		Ongoing.  Design approx. 95 % complete. Tender package preparation underway.
Total Water	7 00 100	799,750	799,750	16,000	2%	

Town of Pelham						Appendix 2
2019 Capital Projects - Second Quarter Reporting			Expendit	ures		
As at June 30, 2019	Cost Centre	2019 Original Budget	2019 Revised Budget	2019 Total (Actual & Committed)	Actual and Committed as a % of Revised Budget	Status
RECREATION & CULTURAL SERVICES - PARK FACILITIE	S					
PRK 01-19 Tree Removal	500172	80,000	80,000	80,092	100%	Ongoing.
PRK 02-19 Centennial Park Electric Sign	500173	13,000	13,000	12,099	93%	Ongoing.
PRK 05-19 Centennial Park Electrical Upgrades	500176	13,500	13,500	6,250	46%	Ongoing.
Total Recreation & Cultural Services		106,500	106,500	98,441	92%	
COMMUNITY PLANNING & DEVELOPMENT						
PLN 01-19 Complete East Fenwick SP	600117	20,000	20,000	-	0%	Approval Fall of 2019.
PLN 02-19 Complete Zoning By-law	600118	20,000	20,000			Draft to be circulated to Agencies (RON, NPCA).
Total Community Planning & Development		40,000	40,000	-	0%	
LIBRARY SERVICES						
LIB 01-19 Technology Service Development	500171	10,000	5,000	_	0%	Budget reduced by 50%.
Total Library Services		10,000	5,000	-	0%	
MUNICIPAL DRAINAGE						
DRN 01-19 Brushing Swayze Drain	900036	30,000	30,000	-	0%	Ongoing.
Total Municipal Drainage		30,000	30,000	-	0%	

Town of Pelham						Appendix 2		
2019 Capital Projects - Second Quarter Reporting		Expenditures						
As at June 30, 2019	Cost Centre	2019 Original Budget	2019 Revised Budget	2019 Total (Actual & Committed)	Actual and Committed as a % of Revised Budget	Status		
TOTAL AS PER 2019 APPROVED BUDGET		5,801,227	5,796,227	597,331	10%			
CANCELLED AND RED-CIRCLED PROJECTS								
PRK 03-19 Cenotaphs - Maintenance and Conservation	500174	7,500	7,500	-	0%	Red circled.		
RD 05-19 Steve Bauer Trail Paving	300464	100,000	100,000	-		Red circled project. Investigating Alternatives.		
RD 14-19 Sulphur Spring Drive Repair	300473	250,000	250,000	-	0%	On July 15, 2019 Council approved to defer project to 2020 as they want more information on the project with the options.		
VEH 05-19 Building Inspector Vehicle	300459	40,000	40,000	-		Cancelled.		
Total Cancelled and Red-Circled Projects		397,500	397,500	-	0%			
Grand Total		6,198,727	6,193,727	597,331	10%			
Ordina Potar		0,130,727	0,135,121	337,331	10 /0			

Town of Pe	elham					Appendix 2
Prior Year's	s Carry Forward Capital Projects - Second Quarter Reporting		Expen	ditures		
As at June 3		Original Budget	Carry Forward Amount	Total Paid in 2019 (including Committed)	2019 Total to date as a % of Carry Forward	Status
GENERAL (	GOVERNMENT					
IT 02-18	Annual Equipment PSAB additions/replacements	30,000	712	_	0%	Complete.
IT 03-18	Innovation Technology	50,000	32,865	38,226	116%	Complete.
IT 04-18	Voice Activation System	15,000	15,000	-	0%	To be done by end of 2019
IT 05-18	Website Enhancements	30,000	30,000	-	0%	Ongoing
Total Gene	eral Government	125,000	78,577	38,226	49%	
TRANSPOR	RTATION SERVICES					
ROADS						
RD 08-17	Easement for Station Street storm outlet	35,000	35,000	_	0%	Ongoing
RD 09-17	Station: Town Square to Port Robinson Road	51,500	38,164	72,006	189%	Ongoing
110 00 17	Road Reconstruction - Haist St: Welland Rd to Beckett Cres, including	01,000	00,101	12,000	10070	
RD 11-17	Welland Rd Haist to Edward	111,150	111,150	_	0%	Tender awarded
	Troiler a raiot to 2 artain	111,100	,		0.0	In the process of being
RD 21-17	Replace 2 Farm Culverts on Big Creek Drain in road authority	10,000	10,000	-	0%	installed.
No Project ID	Bridge Replacement: Poth St: 100 m N of Weber (resolution during 2017)		21,126	22 122	157%	The design is complete.
RD 04-18	Culvert Replacement Program	60,000	6,051	33,122 2,881	48%	Complete.
10 04 10	Curvert replacement regium	00,000	0,001	2,001	4070	Complete. On April 1, 2019 Council approved \$ 29,000 budget be reallocated towards
RD 10-18	Roadside Ditching Program	110,000	42,292	43,081	102%	WTR 02-18 (1 of 3).
RD 11-18	Sign Replacement Program	5,000	5,000	4,469	89%	Complete.
RD 12-18 RD 13-18	Stormwater Facility Maintenance - Station, Timber Creek Streetlights and Traffic Signal Maintenance	70,000 55,000	70,000 49,817	58,125 6,025	83% 12%	Ongoing. Completing design. Complete.
		, -	,	,		·
RD 14-18	Sulphur Spring Drive Engineering	40,000	19,821	6,220	31%	Complete. Invoices to come.
RD 15-18	Traffic Safety and Intersection Operations Review Consulting	25,000	15,000	6,973	46%	On-going
FACILITIES						
FAC 09-17	Masonry Repairs (Park Lane, Fonthill Library, Model Railway, Municipal Building, Tice Rd) - FCA Critical 2017	24,500	24,500	-	0%	Ongoing.
FAC 03-18	Tice Road Operations Centre - Man Door Repairs, insulation and vapour barrier in north bay - FCA Critical 2016	37,000	37,000	12,884	35%	Ongoing.

Town of Pelham					Appendix 2
Prior Year's Carry Forward Capital Projects - Second Quarter Repo	rting	Expen	nditures		
As at June 30, 2019	Original Budget	Carry Forward Amount	Total Paid in 2019 (including Committed)	2019 Total to date as a % of Carry Forward	Status
FAC 09-18 Harold Black Park - reconfiguration of soccer fields	10,000	10,000	_	0%	Ongoing. Too wet in the spring to do.
Total Transportation Services	644,150	,	245,786	50%	ic do.
FLEET					
01 - Lease - Heavy Duty Pick-up Truck with landscape box Rep VEH 01-18 125 - 2004 F250 Fuel Pump / Diesel and Regular Equipment unreliable and Part	13,596	13,596	-	0%	Ongoing
VEH 06-18 available  GPS/ALV Tracking of Snow Clearing Fleet includes \$2400 annunit tracking and web based reporting platform (annual tracking		18,000	15,964	89%	Complete
VEH 07-18 winter maintenance operating budget in 2019)	20,000	20,000	14,220	71%	Complete
2 Tractor w/ plow and spreader - seasonal rent 7 month season VEH 12-18 (Replaces Truck 422 - 2003, 5 Tonne Sterling) - approved by CoVEH 13-18 Vehicle Pressure Washer - Replaces old 2003 unit Equipment to Total Fleet	ouncil 68,700	35,000 11,000 <b>97,596</b>	- 11,277 <b>41,461</b>	0% 103% <b>42%</b>	Ongoing Ongoing
	,	,	,		
HEALTH SERVICES					
Fonthill Cemetery - circulation fans/dehumidifiers in mausoleum CEM 01-18 2017 - 2025 Total Health Services	- FCA Critical 20,000 <b>20,000</b>	·	- -	0% <b>0%</b>	Possible use towards WST 04- 18. Report will be going to Council for approval. Additional engineering studies required.
WASTEWATER					
Hurricane Road Sewer lateral Replacement - Design & Construc WST 06-17 repairs as required	ction: lateral 85,000	-	-		Complete. On April 1, 2019 Council approved \$ 85,000 budget be reallocated towards WTR 02-18 (2 of 3).
WST 01-18 Sanitary Lateral Replacement Program (5 laterals)	60,000	12,000	12,120	101%	Ongoing.
WST 02-18 Sanitary Sewer Inspection, CCTV and Flushing Program	115,000	80,309	19,177	24%	Ongoing.

Town of P	elham					Appendix 2
Prior Year's	s Carry Forward Capital Projects - Second Quarter Reporting		Expen	ditures		
As at June 3	30, 2019	Original Budget	Carry Forward Amount	Total Paid in 2019 (including Committed)	2019 Total to date as a % of Carry Forward	Status
WST 03-18	Pollution Control Plan - Welland Wastewater Treatment Plant	100,000	ı	-		On April 1, 2019 Council approved \$ 100,000 budget be reallocated towards WTR 02-18 (3 of 3). On June 3, 2019 Council approved \$ 50,000 increase to
WST 04-18 WST 05-18	Foss Road Upgrade existing sewer from 350 to 450mm diam Rice Road North of 20 - Sewer services - additional	592,800 50,000	71,640 24,995	62,463 24,995	87% 100%	budget from the Wastewater Reserve. Complete.
Total Wast	tewater	1,002,800	188,944	118,755	63%	·
WATER						
WTR 03-17	Water Model - Field Calibration & Water Needs Study  Design: Haist Street: Welland Rd to Beckett Cres, including Welland Rd Haist	45,000	8,254	-	0%	Complete.
WTR 05-17 WTR 01-18	to Edward  Backflow Prevention Program	51,975 50,000	26,338 50,000	- 16,816	0% 34%	Tender awarded. Ongoing.
WTR 02-18 WTR 03-18	Station Street: Hwy 20 to Port Robinson, Watermain Replacement - trench only Water System Repair	644,442 30,000	758,063 30,000	703,053 11,321	93% 38%	Complete. On April 1, 2019 Council approved \$ 85,000 (WST 06-17), \$ 100,000 (WST 03-18) and \$ 29,000 (RD 10-18) budgets be reallocated towards WTR 02-18 for gas main relocation. Complete.
Total Wate	er	821,417	872,655	731,190	84%	·
RECREATI	ON & CULTURAL SERVICES- PARK FACILITIES					
REC 02-16 PRK 03-17 PRK 01-18	Fenwick Rail Trail Furnishings  Design & Public Consultation - Weiland Heights Park Development  Design Build - Weiland Heights Park Development	75,000 22,500 150,000	16,932 21,228 150,000	- - 158,387	0% 0% 106%	Final signage and site furniture to be completed over the summer months. Ongoing. Ongoing.
PRK 02-18 PRK 03-18	Ash tree removals - continued program  Design Build - Residences at Lookout Park Development	75,000 230,000	15,378 230,000	8,994 207,317	58% 90%	Ongoing. Ongoing.
	reation & Cultural Services	552,500	433,538	374,698	86%	

Town of Pelham					Appendi
Prior Year's Carry Forward Capital Projects - Second Quarter Reporting		Expen	ditures		
As at June 30, 2019	Original Budget	Carry Forward Amount	Total Paid in 2019 (including Committed)	2019 Total to date as a % of Carry Forward	Status
COMMUNITY PLANNING & DEVELOPMENT					
PLN 03-15 Comprehensive Zoning by-law PLN 01-17 East Fenwick Secondary Plan	28,500 130,000	26,974 200	11,688 400	43% 200%	Draft to be circulated to Agencies (RON, NPCA). Approval Fall of 2019.
PLN 03-17 Comprehensive Zoning By-law Mapping	5,900	5,900	5,900	100%	Draft to be circulated to Agencies (RON, NPCA). Draft to be circulated to
PLN 04-17 Comprehensive Zoning By-law	17,000	17,000	17,000	100%	Agencies (RON, NPCA).
Total Community Planning & Development	181,400	50,074	34,988	70%	
LIBRARY SERVICES					
_IB 02-18	5,000	3,002	-	0%	Not spent. Keep in reserves.
Total Library Services	5,000	3,002	-	0%	
EAST FONTHILL					
RD 29-14 East Fonthill Rd (changed to Wellspring/Shaw)	5,400,000	100,000	(30,227)	-30%	Ongoing
RD 02-16 Construction of Summersides East to Rice Rd	2,473,963	50,000	50,981	102%	Complete
RD 01-17 Summersides: Station to Wellspring (E. Fonthill)  Total East Fonthill	2,088,774 <b>9,962,737</b>	250,000 <b>400,000</b>	20,754	0% <b>5%</b>	Ongoing
Subtotal - excluding CANCELLED PROJECTS	13,445,800	2,639,306	1,605,858	61%	
CANCELLED PROJECTS					
RD 06-18 FUNDING REQUIRED Cycling Signage Initiative RD 16-18 Cycling Counter - PATC Request	12,000 3,000	· · · · · · · · · · · · · · · · · · ·	-	0% 0%	Cancelled. Cancelled.
Total Cancelled	15,000	15,000	-	0%	
Grand Total	13,460,800	2,654,306	1,605,858	61%	